



HOMES FOR NORTHUMBERLAND

Alnwick Capital Works Programme 2009/10

KEY

(1) External Doors (2) Heating Replacement (3) Bathroom (4) Kitchen (5) Rewire (6) Boiler Replacement
 (7) Windows (8) Roof (9) Structural (10) Environmental Works (11) Fencing (12) Garage Roofs (13) External store roofs

Location	No. of Houses	1	2	3	4	5	6	7	8	9	10	11	12	13	Start Date On Site	Status
Alnmouth																
Argyle Street	8					•									January - March 2010	
Alnwick																
Beech Grove	26											•			July - September 2009	
Bowburn Cottages	8			•			•								January - March 2010	
Cedar Grove	68											•			July - September 2009	
Clayport Gardens	35					•									April - June 2009	22 no: Completed, on site
Lisburn House	4	•	•	•	•	•			•	•					July - September 2009	Awaiting commencement date
Ravensmede Flats	4	•							•						October - December 2009	
St Georges Crescent	18				•	•									April - June 2009	10no: Completed on site
St. Michaels Square	21				•	•	•								July - September 2009	Awaiting commencement date
Sycamore Avenue	14						•					•			July - September 2009	Properties surveyed
Amble																
Anderson Crescent	6											•	•		July - September 2009	
Burton Road	7						•						•		July - September 2009	
Churchill Avenue	11						•						•		July - September 2009	
Dandsfield Square	38										•				July - September 2009	Final information being prepared
Davis Drive	8						•						•		July - September 2009	
Kennedy Road	14												•		July - September 2009	
Links Avenue	12				•	•	•								October - December 2009	
Links Road	3				•		•								October - December 2009	
Philip Drive	4						•								January - March 2010	
Felton																
Main Street	4	•	•												April - June 2009	Heating completed, awaiting delivery of external doors.
Lesbury																
Curly Lane	10											•			July - September 2009	
Longframlington																
Rimside View	4		•			•									July - September 2009	Date for rewire 07/09/2009, External Decoration 14/09/2009
Rothbury																
Addycombe Gardens	6		•												October - December 2009	
Bridge Street Flats	2					•									January - March 2010	
Jubilee Crescent	18							•							October - December 2009	



HOMES FOR NORTHUMBERLAND

Alnwick Capital Works Programme 2009/10

KEY

(1) External Doors (2) Heating Replacement (3) Bathroom (4) Kitchen (5) Rewire (6) Boiler Replacement
 (7) Windows (8) Roof (9) Structural (10) Environmental Works (11) Fencing (12) Garage Roofs (13) External store roofs

Shilbottle

Cheviot Road	16		April - June 2009	Completed (except for delivery of last 2 doors).
Grange Road	3		July - September 2009	
Lee Avenue	6		July - September 2009	
Selby Road	18		July - September 2009	
Widdrington Cottages	12		April - June 2009	9 no: completed on site

Whittingham

Roughley Cottages	4		April - June 2009	Completed
-------------------	---	--	-------------------	-----------